LIGHTNING PROTECTION **TEST CERTFICATE** For New Installations and Verification of Existing Installations

0

11884 Master -

Details of CI	ient											
Client:		Manwaring Ltd										
Address:	Unit D	D Easting Close, Dominior	ו Wav. N	Vorthina. BN14	1 8HQ					_		
			,,									
Details of Ins	stallatic	on						The in	stallation is:			
Occupier:	Block	В						New		✓		
Address:	South	nern Sidings, Southern Ga	te, Chic	hester				An add	dition			
Extent of the installation	Block	В						An alte	eration			
covered by this		ning Protection System						Verific	ation of			
certificate:								Existin	ng Installatio	n		
Particulars of Contractor Responsible for												
Company:		Lightning Protection Ltd						Respo Desigr	onsible for:			
Company.								Ŭ				
Address:		Wickham Business Cent						Installa				
	Littleh	nampton, West Sussex Bl	N17 7AL	J Telephone: 0	1903 724 2	18		Verific	ation	✓		
Inspection and Testing												
Date of Inspe	ction:	23 February 2018				Overall Re	sista	nce:	6.00	Ω		
Test Enginee	r:	Mr S Godward				System installed		Protection Level				
Test Instrument:		KYORITSU 4105A	BSEN 62305	PA	PASS Level I							
Serial No:		W8120711				BSCP 6651			Level II			
Next Inspection	on due:	23 February 2019				BSCP 326			Level III			
Additional Co	mments	System requires annua	al inspec	tion					Level IV	 ✓ 		
Declaration	of Conf	formity										
We being the	person(s	s) responsible for the insp	ection a	nd testing of th	e lightning	protection installation	on (as in	dicated by	y our signatu	ıre(s)		
		which are described above										
and hereby CERTIFY that the work for which we have been responsible is, to the best of our knowledge and belief in accordance with the British Standard as indicated except for the departures, if any, detailed as follows:												
Details of departures from British Standard indicated above: Co -Ordinated Surge Protection												
The extent of	liability c	of the signatory is limited t	o the wo	ork described a	bove as su	bject of this certifica	ate.					
For the INSP	ECTION	and TESTING of the inst	allation:						_			
Signature	1AC	~	Date	23/02/2018	Mr S Godward			Inspector				
Reviewed by	Reviewed by											
Signature	$ \diamondsuit$	steepele	Date	23/02/2018	Name	Justin Gale			Sup	ervisor		
						- Marine State Sta						













LIGHTNING PROTECTION

11884

TEST CERTFICATE

For New Installations and Verification of Existing Installations



Master -

Air Termination Ne	etwork								
Air Terminals	500mm		1000mm		2000mm		None		Other 50x50mm
Material	Copper		Aluminium	√					Strike Plates
Conductor Size	20 x 3mm		25 x 3mm		8mm]		Undertile system
Metal Roof			• ·	•	1		Stool		
	Zinc		Aluminium		Copper		Steel		
PVC Colour	Brown		Black		Grey				
	White		Stone		Bare	✓			
Fixings	Non-Metallic		Slate Holdfasts		Felt Cleats		Self Adhesive		
Bonds	A/C Unit		TV Aerial		Handrail		PV Panels	✓	
Type of Bonds	B Bond		Rivet		T Clamp		Nut & Bolt		
Roof Access	Yes		No	✓					
Down Conductor	Network								Other
Material	Aluminium		Copper		Steel Frame	✓	Re-bar		
Conductor Size	20 x 3mm		25 x 3mm	✓	8mm				
PVC Colour	Brown		Black		Grey	✓			
	White		Stone		Bare				
Fixings	Non-metallic		Metallic		Self Adhesive		In Cavity		
Bonds	AC Unit		TV Aerial		Balcony		ССТУ		
Type of Bonds	B Bond		Rivet		T Clamp		Nut & Bolt		
Number of Down Co	onductors	6							
Earth Termination	Network								Other
Material	Copperbond	✓	Copper		Stainless Steel		Foundations		
Size	16mm	✓	19mm		25mm		50mm		
Mat Size	300mm		600mm						
Eart Pit	Plastic	1	Concrete		None		Other		
Earth Type	A - Rod	✓	A - Pile Cap		B - Earth Mat		B - Earth Ring		
Number of Earths		6							
Comments									











LIGHTNING PROTECTION **TEST CERTFICATE** For New Installations and Verification of Existing Installations



11884 Master -

Surge Suppression Device						Installed by:				
Main Incomer Sub Distribution			Not							
			Not	request	ed by Client					
Data Installation Telecoms Installation				Not	request	ed by Client				
			Not requested by Client							
arth Te	est Results									
Ref No Resistance Ground Ω (Ohms) Type			Pit Type	Earthing Type	Size (mm)	Test Point	Labels Present	Test Position	Test Method	Notes
E1	29.5	New Build	Plastic Furse	Copper Bond	16	A-Clamp	No	Pit	Dead	
E2	57.6	New Build	Plastic Furse	Copper Bond	16	A-Clamp	No	Pit	Dead	
E3	33.4	New Build	Plastic Furse	Copper Bond	16	A-Clamp	No	Pit	Dead	
E4	26.2	New Build	Plastic Furse	Copper Bond	16	A-Clamp	No	Pit	Dead	
E5	29.3	New Build	Plastic Furse	Copper Bond	16	A-Clamp	No	Pit	Dead	
E6	39.9	New Build	Plastic Furse	Copper Bond	16	A-Clamp	No	Pit	Dead	
E7										
E8										
E9										
E10										
E11										
E12										
E13 E14										
E14										
E16										
E17										
E18										
E19										
E20										
E21										
E22							 			
E23							<u> </u>			
E24							 			
E24							1			













telephone: 01903 724218