

PAINE MANWARING LTD

Heating, Ventilation & Plumbing Services
 Unit D Easting Close, Dominion Way, Worthing, BN14 8HQ
 Tel: 01903 237522 Fax: 01903 236511

Contractor: W. Stirling
 Project: Southern Gate
 Project No. CH05043

Commissioning / Completion Certificate Extract Fan Schedule

Item	Area Served (location)	Manufacture	Model	Control	Completed Yes/NO	Comments
	writ 1					
1	Ground floor Disabled WC	nuaire		PIR	Yes	
2	Ground floor WC	nuaire		PIR	Yes	
3	first floor Disabled WC	nuaire		PIR	Yes	
4	first floor WC	nuaire		PIR	Yes	
5	Second floor WC	nuaire		PIR	Yes	
6	Second floor WC	nuaire		PIR	Yes	

DECLARATION: I, the undersigned, as a representative of the client am satisfied the equipment detailed above has been completed and set to work and content that any problems have been highlighted.

Test Engineer: [Signature] on behalf of Paine Manwaring Ltd Print: R. Jones Date: 25-4-18

Witnessed By: [Signature] on behalf of W. Stirling Print: [Signature] Date: 25-4-18

PAINÉ MANWARING LTD

Heating, Ventilation & Plumbing Services
 Unit D Easting Close, Dominion Way, Worthing, BN14 8HQ
 Tel: 01903 237522 Fax: 01903 236511

Contractor: W. Skirland
 Project: Southern Gate
 Project No.: CH03543

Commissioning / Completion Certificate Extract Fan Schedule

Item	Area Served (location)	Manufacture	Model	Control	Completed Yes/NO	Comments
	unit 2					
1	Ground floor Disabled wc	Nuair		PIR	Yes	
2	Ground floor wc	Nuair		PIR	Yes	
3	First floor Disabled wc	Nuair		PIR	Yes	
4	First floor wc	Nuair		PIR	Yes	
5	Second floor wc	Nuair		PIR	Yes	
6	Second floor wc	Nuair		PIR	Yes	

DECLARATION: I, the undersigned, as a representative of the client am satisfied the equipment detailed above has been completed and set to work and content that any problems have been highlighted.

Test Engineer: [Signature] on behalf of Paine Manwaring Ltd Print: R. Jones Date: 26-4-18

Witnessed By: [Signature] on behalf of W. Skirland Print: John Sims Date: 26-4-18

Paine Manwaring Ltd

Heating, Ventilation & Plumbing Services
 Unit D Easting Close, Dominion Way, Worthing, BN14 8HQ
 Tel: 01903 237522 Fax: 01903 236511

Contractor: W. STEWART
 Project: CHURCHMAN
 Project No. 3

Commissioning / Completion Certificate Extract Fan Schedule

Item	Area Served (location)	Manufacture	Model	Control	Completed Yes/NO	Comments
1	unit 3					
1	Ground floor disabled wc	Nuairc		PIR	Yes	
2	Ground floor wc	Nuairc		PIR	Yes	
3	First floor Disabled wc	Nuairc		PIR	Yes	
4	First floor wc	Nuairc		PIR	Yes	
5	Second floor wc	Nuairc		PIR	Yes	
6	Second floor wc	Nuairc		PIR	Yes	

DECLARATION: I, the undersigned, as a representative of the client am satisfied the equipment detailed above has been completed and set to work and content that any problems have been highlighted.

Test Engineer: R. Jones on behalf of Paine Manwaring Ltd Print: R. Jones Date: 26-04-18

Witnessed By: W. Stewart on behalf of W. Stewart Print: W. Stewart Date: 26-04-18