

[BS 7671:2008 as amended]

Details of the Client

 Client/Address

Details of the Installation

 Address

 Extent of the installation covered by this certificate

The installation is:

New An Addition N/AAn Alteration N/A

Design

We being the person(s) responsible for the design of the electrical installation (as indicated by our signature(s) below), particulars of which are described above, have exercised reasonable skill and care when carrying out the design hereby CERTIFY that the design work for which We have been responsible is, to the best of our knowledge and belief in accordance with BS 7671 amended to (date) except for the departures, if any detailed as follows:

 Details of departures from BS 7671, as amended (Regulations 120.3, 133.5)

Details of permitted exceptions (Regulations 411.3.3):

Where applicable, a suitable risk assessment(s) must be attached to this Certificate:

 Number of pages:

The extent of liability of the signatory or signatories is limited to the work described above as the subject of this certificate.

For the DESIGN of the installation:

 Signature Date Name (CAPITALS) Designer 1

 Signature Date Name (CAPITALS) Designer 2 **

**(where there is divided responsibility for the design)

Construction

We being the person(s) responsible for the construction of the electrical installation (as indicated by our signature(s) below), particulars of which are described above, have exercised reasonable skill and care when carrying out the construction hereby CERTIFY that the construction work for which We have been responsible is, to the best of our knowledge and belief in accordance with BS 7671 amended to (date) except for the departures, if any detailed as follows:

 Details of departures from BS 7671, as amended (Regulations 120.3, 133.5)

The extent of liability of the signatory is limited to the work described above as the subject of this certificate.

For the CONSTRUCTION of the installation:

 Signature Date Name (CAPITALS) Constructor

Inspection and Testing

We being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by our signature(s) below), particulars of which are described above, have exercised reasonable skill and care when carrying out the inspection and testing hereby CERTIFY that the work for which We have been responsible is, to the best of our knowledge and belief in accordance with BS 7671 amended to (date) except for the departures, if any detailed as follows:

 Details of departures from BS 7671, as amended (Regulations 120.3, 133.5)

The extent of liability of the signatory is limited to the work described above as the subject of this certificate.

For the INSPECTION AND TESTING of the installation:

Reviewed by

 Signature Date Signature Date

 Name (CAPITALS) Inspector Name (CAPITALS) Qualified Supervisor

DESIGN (1)	Organisation	PAINE MANWARING LTD		
Address	LEIGH ROAD TERMINUS INDUSTRIAL ESTATE CHICHESTER, WEST SUSSEX, PO19 8TS		Tel	01243 784711
	NICEIC Enrolment Number	1570		
	Branch No.(If Applicable)	1		
DESIGN (2)	Organisation	N/A		
Address			Tel	N/A
	Registration Number			
	Branch No.(If Applicable)			
CONSTRUCTION	Organisation	PAINE MANWARING LTD		
Address	LEIGH ROAD TERMINUS INDUSTRIAL ESTATE CHICHESTER, WEST SUSSEX, PO19 8TS		Tel	01243 784711
	NICEIC Enrolment Number	1570		
	Branch No.(If Applicable)	1		
INSPECTION AND TESTING	Organisation	PAINE MANWARING LTD		
Address	LEIGH ROAD TERMINUS INDUSTRIAL ESTATE CHICHESTER, WEST SUSSEX, PO19 8TS		Tel	01243 784711
	Registration Number			
	Branch No.(If Applicable)			

Supply Characteristics and Earthing Arrangements

Tick boxes and enter details, as appropriate

Characteristics of primary supply overcurrent protective Device(s)

System Type(s)	Number and Type of Live Conductors				Nature of Supply Parameters				Characteristics of primary supply overcurrent protective Device(s)				
TN-S	<input type="checkbox"/>	a.c. <input checked="" type="checkbox"/>		d.c. <input type="checkbox"/>		Nominal Voltage	U	400	V	U _o	N/A	BS(EN)	1361 Fuse HBC
TN-C-S	<input checked="" type="checkbox"/>	1-Phase (2 wire)	<input type="checkbox"/>	1-Phase (3 wire)	<input type="checkbox"/>	Nominal frequency	f	50	Hz	Type		Rated current	33 A
TN-C	<input type="checkbox"/>	2-Phase (3 wire)	<input type="checkbox"/>	3 Pole	<input type="checkbox"/>	Prospective fault current	I _{pf}	2.17	kA	External loop impedance	Z _e	Short circuit Capacity	16.5 kA
TT	<input type="checkbox"/>	3-Phase (3 wire)	<input type="checkbox"/>	3-Phase (4 wire)	<input checked="" type="checkbox"/>	Other				Number of Sources		Confirmation of Supply Polarity	<input checked="" type="checkbox"/>
IT	<input type="checkbox"/>	Other	<input type="checkbox"/>										

Particulars of Installation at the Origin

Means of Earthing		Details of Installation Earth Electrode (where applicable)				
Distributor's facility	<input checked="" type="checkbox"/>	Type (eg rod(s), tape etc)	N/A		Location	N/A
Installation earth electrode	<input type="checkbox"/>	Electrode resistance, R _A	N/A Ω		Method of measurement	N/A
Main Switch/ Switch-Fuse/ Circuit-Breaker/ RCD		Maximum Demand (Load)		Protective measure(s) against electric shock		
Type BS(EN)	61439-2	Voltage Rating	500	V	N/A Amps	
No. of poles	3	Rated Current, I _n	250	A	ADS	
Supply Conductors material	Copper	RCD operating current, I _{Δn}	N/A mA		Earthing and Protective Bonding Conductors	
Supply Conductors CSA	25 mm ²	RCD operating time at, I _{Δn}	N/A ms		Earthing conductor	
		Rated time delay			Conductor material: Copper	
					Conductor csa: 25 mm ²	
					Continuity/ connection verified <input checked="" type="checkbox"/>	
					Main protective bonding conductors	
					Conductor material: Copper	
					Conductor csa: 10 mm ²	
					Continuity/ connection verified <input checked="" type="checkbox"/>	
					Bonding of extraneous conductive parts (✓)	
					Water installation pipes <input checked="" type="checkbox"/>	
					Lightning Protection <input checked="" type="checkbox"/>	
					Oil installation pipes <input type="checkbox"/>	
					Structural Steel <input checked="" type="checkbox"/>	
					Gas installation pipes <input checked="" type="checkbox"/>	
					Other <input type="checkbox"/>	

Comments on Existing Installation

In the case of an alteration or additions see Regulation 633

Next Inspection

We, the designer(s) RECOMMEND that this installation is further inspected and tested after an interval of not more than or change of tenancy.

Item No	Description	Outcome	Item No	Description	Outcome
1.0	CONDITION OF DISTRIBUTOR'S/SUPPLY INTAKE EQUIPMENT (the Distributor should be notified of any unsatisfactory equipment)		6.0	OTHER METHODS OF PROTECTION (insert location in box provided)	
1.1	Service cable	✓	6.1	Basic and fault protection	LOCATION
1.2	Service head	✓	a)	SELV	N/A
1.3	Distributor's earthing arrangement	✓	b)	PELV	N/A
1.4	Meter tails - Distributor/Consumer	✓	c)	Double insulation/Reinforced insulation	EXTERNAL LIGHT
1.5	Metering equipment	✓	d)	Electrical separation for one item of equipment	N/A
1.6	Isolator	✓	6.2	Fault protection	LOCATION
2.0	PARALLEL OR SWITCHED ALTERNATIVE SOURCES OF SUPPLY		a)	Non-conducting location/Earth-free local equipotential bonding**	N/A
2.1	Presence of adequate arrangements where generator to operate as a switched alternative	✓	b)	Electrical separation for more than one item of equipment**	N/A
2.1 a)	Dedicated earthing arrangement independent of that of the public supply	✓	7.0	DISTRIBUTION EQUIPMENT	
2.2	Presence of adequate arrangements where generator to operate in parallel with public supply system		7.1	Adequacy of working space/accessibility	✓
2.2 a)	Correct connection of generator in parallel	✓	7.2	Security of fixing	✓
2.2 b)	Compatibility of characteristics of means of generation	✓	7.3	Insulation of live parts not damaged during erection	✓
2.2 c)	Means to provide automatic disconnection of generator in the event of loss of public supply system or voltage or frequency deviation beyond declared values	✓	7.4	Adequacy / security of barriers	✓
2.2 d)	Means to prevent connection of generator in the event of loss of public supply system or voltage or frequency deviation beyond declared values	✓	7.5	Suitability of enclosures for IP and fire ratings	✓
2.2 e)	Means to isolate generator from the public supply system	✓	7.6	Enclosures not damaged during installation	✓
2.3	Presence of alternative/additional supply warning notices at:		7.7	Presence and effectiveness of obstacles	N/A
2.3 a)	The origin	✓	7.8	Presence of main switch(es), linked where required	✓
2.3 b)	The meter position, if remote from origin	✓	7.9	Operation of main switch(es) (functional check)	✓
2.3 c)	The consumer unit/distribution board to which the alternative/additional sources are connected	✓	7.10	Operation of circuit-breakers and RCDs to prove functionality	✓
2.3 d)	All points of isolation of ALL sources of supply	✓	7.11	RCD(s) provided for fault protection, where specified RCD(s) provided for fault protection, where specified	✓
3.0	AUTOMATIC DISCONNECTION OF SUPPLY		7.12	RCD(s) provided for protection against fire	✓
3.1	Presence and adequacy of protective earthing/bonding arrangements as follows:		7.13	RCD(s) provided for additional protection, where specified	✓
3.1 a)	Distributor's earthing arrangement or installation earth electrode arrangement	✓	7.14	Confirmation overvoltage protection (SPDs) provided where specified	✓
3.1 b)	Earthing conductor and connections	✓	7.15	Confirmation of indication that SPD is functional	✓
3.1 c)	Main protective bonding conductors and connections	✓	7.16	Presence of RCD quarterly test notice at or near the origin	✓
3.1 d)	Earthing/bonding labels at all appropriate locations	✓	7.17	Presence of diagrams, charts or schedules at or near each distribution board, where required	✓
3.2	Accessibility of:		7.18	Presence of non-standard (mixed) cable colour warning notice at or near the appropriate distribution board, where required	N/A
3.2 a)	Earthing conductor connections	✓	7.19	Presence of next inspection recommendation label	✓
3.2 b)	All protective bonding connections	✓	7.20	Presence of other required labelling	✓
3.3	FELV - requirements satisfied	✓	7.21	Selection of protective device(s) and base(s); correct type and rating	✓
3.4	Reduced low voltage - requirements satisfied	✓	7.22	Single-pole protective devices in line conductor only	✓
4.0	BASIC PROTECTION		7.23	Protection against mechanical damage where cables enter equipment	✓
4.1	Presence and adequacy of protective measures to provide basic protection		7.24	Protection against electromagnetic effects where cables enter ferromagnetic enclosures	✓
4.1 a)	Insulation of live parts	✓	7.25	Confirmation that ALL conductor connections, including connections to busbars are correctly located in terminals and are tight and secure	✓
4.1 b)	Barriers or enclosures	✓			
4.1 c)	Obstacles	N/A			
4.1 d)	Placing out of reach	N/A			
5.0	ADDITIONAL PROTECTION				
5.1	The presence and effectiveness of additional protection methods used, as follows:				
5.1 a)	RCDs not exceeding 30mA operating current	✓			
5.1 b)	Supplementary bonding	✓			

Item No	Description	Outcome	Item No	Description	Outcome
8.0	CIRCUITS		9.0	ISOLATION AND SWITCHING	
8.1	Identification of conductors	✓	9.1	Isolators	
8.2	Cables correctly supported throughout their length	✓	9.1 a)	Presence and location of appropriate devices	✓
8.3	Examination of cables for signs of mechanical damage during installation	✓	9.1 b)	Capable of being secured in the OFF position	✓
8.4	Examination of insulation of live parts, not damaged during erection	✓	9.1 c)	Correct operation verified (functional check)	✓
8.5	Non-sheathed cables protected by enclosure in conduit	✓	9.1 d)	The installation, circuit or part thereof that will be isolated is clearly identified by location and/or durable marking	✓
8.6	Suitability of containment systems (including flexible conduit)	✓	9.1 e)	Warning label posted in situations where live parts cannot be isolated by the operation of a single device	✓
8.7	Correct temperature rating of cable insulation	✓	9.2	Switching off for mechanical maintenance	
8.8	Adequacy of cables for current carrying capacity with regard to the type and nature of installation	✓	9.2 a)	Presence of appropriate devices	✓
8.9	Adequacy of protective devices; type and rated current for fault protection	✓	9.2 b)	Acceptable location (state if local or remote)	✓
8.10	Presence and adequacy of circuit protective conductors	✓	9.2 c)	Capable of being secured in the OFF position	✓
8.11	Coordination between conductors and overload protective devices	✓	9.2 d)	Correct operation verified (functional check)	✓
8.12	Wiring systems and cable installation methods / practices appropriate to the type and nature of installation and external influences	✓	9.2 e)	The circuit or part thereof to be disconnected clearly identified by location and/or durable marking	✓
8.13	Cables installed under floors, above ceilings, in walls/partions, adequately protected against damage		9.3	Emergency switching/stopping	
8.13 a)	Installed in prescribed zones	✓	9.3 a)	Presence of appropriate devices	N/A
8.13 b)	Incorporating earthed armour or sheath, or installed within earthed wiring system, or otherwise protected against mechanical damage by nails, screws and the like	✓	9.3 b)	Readily accessible for operation where danger might occur	N/A
8.14	Provision of additional protection by RCDs having rated residual operating current (I _{Δn}) not exceeding 30 mA		9.3 c)	Correct operation verified (functional check)	N/A
8.14 a)	For mobile equipment with a current rating not exceeding 32A for use outdoors	✓	9.3 d)	The installation, circuit or part thereof to be disconnected, clearly identified by location and/or durable marking	N/A
8.14 b)	For all socket-outlets of rating 20 A or less, unless exempt	✓	9.4	Functional switching	
8.14 c)	For cables installed in walls/partitions at a depth of less than 50 mm	✓	9.4 a)	Presence of appropriate devices	✓
8.14 d)	For cables installed in walls/partitions containing metal parts regardless of depth	✓	9.4 b)	Correct operation verified (functional check)	✓
8.15	Provision of fire barriers, sealing arrangements so as to minimize the spread of fire	✓	10.0	CURRENT-USING EQUIPMENT (PERMANENTLY CONNECTED)	
8.16	Band II cables segregated/separated from Band I cables	✓	10.1	Suitability of equipment in terms of IP and fire rating	✓
8.17	Cables segregated/separated from non-electrical services	✓	10.2	Enclosure not damaged/deteriorated during installation so as to impair safety	✓
8.18	Termination of cables and enclosures		10.3	Suitability for the environment and external influences	✓
8.18 a)	Connections under no undue strain	✓	10.4	Security of fixing	✓
8.18 b)	No basic insulation of a conductor visible outside enclosure	✓	10.5	Cable entry holes in ceilings above luminaires, sized or sealed so as to restrict the spread of fire	✓
8.18 c)	Connections of live conductors adequately enclosed	✓	10.6	Recessed luminaires (downlighters)	
8.18 d)	Adequately connected at point of entry to enclosure (glands, bushes etc.)	✓	10.6 a)	Correct type of lamps fitted	✓
8.19	Suitability of circuit accessories for external influences	✓	10.6 b)	Installed to minimise build up of heat	✓
8.20	Circuit accessories not damaged during erection	✓	10.7	Provision of undervoltage protection, where specified	N/A
8.21	Single-pole devices for switching in line conductor only	✓	10.8	Provision of overload protection, where specified	N/A
8.22	Adequacy of connections, including cpcs, within accessories and at fixed and stationary equipment	✓	10.9	Adequacy of working space/accessibility to equipment	✓
11.0	SPECIAL INSTALLATIONS OR LOCATIONS				

Board Details		TO BE COMPLETED IN EVERY CASE		ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board	DP GROUND RISER CUPBOARD	Supply to distribution board is from	N/A	Associated RCD (if any)	BS(EN) N/A
Distribution board designation	DBB (MID)	No of phases	N/A	Nominal Voltage	N/A V
		Overcurrent protective device for the distribution circuit		RCD No of poles	N/A
		Type BS(EN)	N/A	Rating	N/A A
				RCD rating, I Δ n	N/A mA

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time s	Overcurrent protective device				RCD	Max. permitted Zs Ω	
					Live mm ²	cpc mm ²		BS(EN)	Type	Rating A	Short circuit capacity kA			Op. current I Δ n
1/L1	Sub Mains(DB/B/G)	F	E	1	10	10	5	60947-2 MCCB		80	25	N/A	0.625	
1/L2	Sub Mains(DB/B/F)	F	E	1	10	10	5	60947-2 MCCB		80	25	N/A	0.625	
1/L3	Sub Mains(DB/B/S)	F	E	1	10	10	5	60947-2 MCCB		80	25	N/A	0.625	
2/TP	Sub Mains(DB B LANDLORDS)	F	E	1	16	CS	5	60947-2 MCCB		60	25	N/A	0.803	
3/L1	PV ARRAY	F	E	1	4	4	5	60947-2 MCCB		30	25	N/A	1.589	
3/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
3/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
4/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
4/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
4/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
5/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
5/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
5/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
6/TP	SURGE 3			1	25	25	5	60947-2 MCCB		125	25	N/A	0.399	

Wiring Code								
A	B	C	D	E	F	G	H	O
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/SWA cables	Thermosetting/SWA cables	Mineral-insulated cables	Other


Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION				TEST INSTRUMENTS (SERIAL NUMBERS) USED							
Zs	N/A Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A ms	Earth fault loop impedance	1002396101141486	RCD	1002396101141486			
Ipf	N/A kA		At 5I Δ _n	N/A ms	Insulation resistance	1002396101141486	Multi-function	N/A			
Confirmation of Supply polarity <input checked="" type="checkbox"/>				Phase sequence confirmed (where appropriate) <input checked="" type="checkbox"/>				Continuity	1002396101141486	Other	N/A

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance Ω	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Earth/Neutral			Operating times		Test button operation
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	R ₁ + R ₂	R ₂	MΩ	MΩ	MΩ	MΩ			At I Δ _n	At 5I Δ _n	
	ms	ms												
1/L1	N/A	N/A	N/A	0.02	N/A	N/A	>500	>500	>500	✓	0.27	N/A	N/A	N/A
1/L2	N/A	N/A	N/A	0.02	N/A	N/A	>500	>500	>500	✓	0.22	N/A	N/A	N/A
1/L3	N/A	N/A	N/A	0.07	N/A	N/A	>500	>500	>500	✓	0.23	N/A	N/A	N/A
2/TP	N/A	N/A	N/A	0.15	N/A	>500	>500	>500	>500	✓	0.21	N/A	N/A	N/A
3/L1	N/A	N/A	N/A	0.05	N/A	N/A	>500	>500	>500	✓	0.30	N/A	N/A	N/A
3/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/TP	N/A	N/A	N/A	0.02	N/A	>500	>500	>500	>500	✓	0.15	N/A	N/A	N/A

Tested By

Signature		Position	ELECTRICIAN
Name	RICHARD HUMPHREY	Date of testing	25/04/2018

Board Details		TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of distribution board	GROUND FLOOR RISER CUPBOARD WEST	Supply to distribution board is from	SubMains(DBB (MID), 1/L1)
Distribution board designation	DB/B/G	No of phases	1
		Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN) 60947-2 MCCB Rating 80 A
		Associated RCD (if any)	BS(EN) N/A RCD No of poles N/A RCD rating, I Δ n N/A mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time s	Overcurrent protective device				RCD	Max. permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type	Rating A	Short circuit capacity kA		
1/L1	LIGHTS	A	E	26	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64
2/L1	DATA HUB	A	E	1	2.5	1.5	0.4	60898 MCB	B	10	10	N/A	4.37
3/L1	WATER HEATER	A	E	1	2.5	1.5	0.4	60898 MCB	B	16	10	N/A	2.73
4/L1	KITCHEN RING	A	E	5	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
5/L1	NORTH ELECTRAC/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
6/L1	MID ELECTRAC/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
7/L1	SOUTH ELECTRAC/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
9/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
10/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
11/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other


Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION						TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.27	Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	1002396101141486	RCD	1002396101141486	
Ipf	0.838	kA		At 5I Δ _n	N/A	ms	Insulation resistance	1002396101141486	Multi-function	N/A	
			(if applicable)				Continuity	1002396101141486	Other	N/A	
Confirmation of Supply polarity		<input checked="" type="checkbox"/>	Phase sequence confirmed (where appropriate)		<input checked="" type="checkbox"/>						

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance Ω	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Earth/Neutral			Operating times		Test button operation
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	R ₁ + R ₂	R ₂	MΩ	MΩ	MΩ	MΩ			At I Δ _n	At 5I Δ _n	
	ms	ms	ms	ms	ms	ms	ms	ms	ms			ms		
1/L1	N/A	N/A	N/A	0.53	N/A	N/A	>500	>500	>500	✓	0.77	27.7	15.3	✓
2/L1	N/A	N/A	N/A	0.10	N/A	N/A	>500	>500	>500	✓	0.17	N/A	N/A	N/A
3/L1	N/A	N/A	N/A	0.39	N/A	N/A	>500	>500	>500	✓	0.43	N/A	N/A	N/A
4/L1	0.17	0.18	0.27	0.29	N/A	N/A	>500	>500	>500	✓	0.20	26.5	15.0	✓
5/L1	N/A	N/A	N/A	0.06	N/A	N/A	>500	>500	>500	✓	0.20	27.0	15.2	✓
6/L1	N/A	N/A	N/A	0.04	N/A	N/A	>500	>500	>500	✓	0.22	27.3	15.1	✓
7/L1	N/A	N/A	N/A	0.11	N/A	N/A	>500	>500	>500	✓	0.24	26.9	15.0	✓
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	ELECTRICIAN
Name	RICHARD HUMPHREY	Date of testing	25/04/2018

Board Details		TO BE COMPLETED IN EVERY CASE		ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION	
Location of distribution board	1ST FLOOR RISER	Supply to distribution board is from	SubMains(DBB (MID), 1/L2)		Associated RCD (if any)
Distribution board designation	DB/B/F	No of phases	1	Nominal Voltage	400 V
		Overcurrent protective device for the distribution circuit	Type BS(EN) 60947-2 MCCB		Rating 80 A
					BS(EN) N/A
					RCD No of poles N/A
					RCD rating, I Δ n N/A mA

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time s	Overcurrent protective device				RCD	Max. permitted Zs Ω
					Live mm ²	cpc mm ²		BS(EN)	Type	Rating A	Short circuit capacity kA		
1/L2	LIGHTS	A	E	26	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64
2/L2	DATA HUB	A	E	1	2.5	1.5	0.4	60898 MCB	B	10	10	N/A	4.37
3/L2	WATER HEATER	A	E	1	2.5	1.5	0.4	60898 MCB	B	16	10	N/A	2.73
4/L2	KITCHEN RING	A	E	5	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
5/L2	MID FLOOR BOXES/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
6/L2	NORTH FLOOR BOXES/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
7/L2	SOUTH FLOOR BOXES/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
8/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
9/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
10/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
11/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
12/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code								
A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other


Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION						TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.22	Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	1002396101141486	RCD	1002396101141486	
Ipf	1.10	kA		At 5I Δ _n (if applicable)	N/A	ms	Insulation resistance	1002396101141486	Multi-function	N/A	
Confirmation of Supply polarity	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	1002396101141486	Other	N/A	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance Ω	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Earth/Neutral			Operating times		Test button operation
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	R ₁ + R ₂	R ₂	MΩ	MΩ	MΩ	MΩ			At I Δ _n	At 5I Δ _n	
	ms	ms	ms	ms	ms	ms	ms	ms	ms			ms		
1/L2	N/A	N/A	N/A	0.88	N/A	N/A	>500	>500	>500	✓	0.77	27.7	15.3	✓
2/L2	N/A	N/A	N/A	0.10	N/A	N/A	>500	>500	>500	✓	0.17	N/A	N/A	N/A
3/L2	N/A	N/A	N/A	0.32	N/A	N/A	>500	>500	>500	✓	0.43	N/A	N/A	N/A
4/L2	0.16	0.16	0.26	0.32	N/A	N/A	>500	>500	>500	✓	0.20	26.5	15.0	✓
5/L2	N/A	N/A	N/A	0.09	N/A	N/A	>500	>500	>500	✓	0.20	27.0	15.2	✓
6/L2	N/A	N/A	N/A	0.02	N/A	N/A	>500	>500	>500	✓	0.22	27.3	15.1	✓
7/L2	N/A	N/A	N/A	0.06	N/A	N/A	>500	>500	>500	✓	0.24	26.9	15.0	✓
8/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	ELECTRICIAN
Name	RICHARD HUMPHREY	Date of testing	25/04/2018

Board Details	
TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of distribution board <div style="border: 1px solid black; padding: 2px; width: 100%;">2ND FLOOR RISER</div> Distribution board designation <div style="border: 1px solid black; padding: 2px; width: 100%;">DB/B/S</div>	Supply to distribution board is from <div style="border: 1px solid black; padding: 2px; width: 100%;">SubMains(DBB (MID), 1/L3)</div> No of phases <div style="border: 1px solid black; padding: 2px; width: 50px; text-align: center;">1</div> Nominal Voltage <div style="border: 1px solid black; padding: 2px; width: 50px; text-align: center;">400</div> V Overcurrent protective device for the distribution circuit Type BS(EN) <div style="border: 1px solid black; padding: 2px; width: 150px;">60947-2 MCCB</div> Rating <div style="border: 1px solid black; padding: 2px; width: 50px; text-align: center;">80</div> A
Associated RCD (if any) BS(EN) <div style="border: 1px solid black; padding: 2px; width: 100%;">N/A</div> RCD No of poles <div style="border: 1px solid black; padding: 2px; width: 50px; text-align: center;">N/A</div> RCD rating, I Δ n <div style="border: 1px solid black; padding: 2px; width: 50px; text-align: center;">N/A</div> mA	

Circuit Details													
Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection times	Overcurrent protective device				RCD	Max. permitted Zs
					Live mm ²	cpc mm ²		BS(EN)	Type	Rating A	Short circuit capacity kA	Op. current I Δ n	
1/L3	LIGHTS	A	E	26	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64
2/L3	DATA HUB	A	E	1	2.5	1.5	0.4	60898 MCB	B	10	10	N/A	4.37
3/L3	WATER HEATER	A	E	1	2.5	1.5	0.4	60898 MCB	B	16	10	N/A	2.73
4/L3	KITCHEN RING	A	E	5	2.5	1.5	0.4	61009 RCD/RCBO	B	32	10	30	1.37
5/L3	NORTH FLOOR BOXES/BUSBAR	F	E	1	6	6	0.4	61009 RCD/RCBO	B	32	10	30	1.37
6/L3	MID FLOOR BOXES/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
7/L3	SOUTH FLOOR BOXES/BUSBAR	F	E	1	4	4	0.4	61009 RCD/RCBO	B	32	10	30	1.37
8/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
9/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
10/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
11/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
12/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code								
A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other


Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION						TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.23	Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	1002396101141486	RCD	1002396101141486	
Ipf	1.09	kA		At 5I Δ _n (if applicable)	N/A	ms	Insulation resistance	1002396101141486	Multi-function	N/A	
Confirmation of Supply polarity	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	1002396101141486	Other	N/A	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance Ω	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Earth/Neutral			Operating times		Test button operation
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	R ₁ + R ₂	R ₂	MΩ	MΩ	MΩ	MΩ			At I Δ _n	At 5I Δ _n	
	ms	ms							ms			ms		
1/L3	N/A	N/A	N/A	0.73	N/A	N/A	>500	>500	>500	✓	0.76	26.1	15.2	✓
2/L3	N/A	N/A	N/A	0.09	N/A	N/A	>500	>500	>500	✓	0.19	N/A	N/A	N/A
3/L3	N/A	N/A	N/A	0.42	N/A	N/A	>500	>500	>500	✓	0.40	N/A	N/A	N/A
4/L3	0.15	0.15	0.21	0.26	N/A	N/A	>500	>500	>500	✓	0.18	26.3	14.9	✓
5/L3	N/A	N/A	N/A	0.06	N/A	N/A	>500	>500	>500	✓	0.21	27.1	15.2	✓
6/L3	N/A	N/A	N/A	0.09	N/A	N/A	>500	>500	>500	✓	0.22	26.7	15.2	✓
7/L3	N/A	N/A	N/A	0.08	N/A	N/A	>500	>500	>500	✓	0.22	27.1	15.1	✓
8/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	ELECTRICIAN
Name	MARLON WINCH	Date of testing	25/04/2018

Board Details	
TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of distribution board GROUND FLOOR COMMUNAL CUPBOARD	Supply to distribution board is from SubMains(DBB (MID), 2/TP)
Distribution board designation DB B LANDLORDS	Associated RCD (if any) BS(EN) N/A
	No of phases 3 Nominal Voltage 400 V
	RCD No of poles N/A
	Overcurrent protective device for the distribution circuit
	Type BS(EN) 60947-2 MCCB Rating 60 A
	RCD rating, I Δ n N/A mA

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time s	Overcurrent protective device				RCD Op. current I Δ n	Max. permitted Zs
					Live mm ²	cpc mm ²		BS(EN)	Type	Rating A	Short circuit capacity kA		
1/TP	LIFT	F	E	1	4	CS	5	60898 MCB	C	20	10	N/A	1.09
2/L1	LANDLORDS SOCKETS	A	E	5	2.5	1.5	0.4	61009 RCD/RCBO	C	32	10	30	0.68
2/L2	GROUND FLOOR HAND DRYER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
2/L3	FIRST FLOOR HAND DRYER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
3/L1	SF DISABLED HAND DRYER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
3/L2	2ND FLOOR HAND DRYER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
3/L3	SHOWER	A	E	1	10	6	0.4	61009 RCD/RCBO	C	40	10	30	0.55
4/L1	FIRE ALARM PANEL	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
4/L2	REFUGE PANEL	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
4/L3	BOILER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
5/L1	TRACE HEATING	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
5/L2	DOOR CONTROL	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
5/L3	GROUND FLOOR DISABLED HAND DRYER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
6/L1	FIRST FLOOR DISABLED HAND DRYER	A	E	1	2.5	1.5	0.4	61009 RCD/RCBO	C	16	10	30	1.37
6/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
6/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
7/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
9/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-
9/L2	SPARE	-	-	-	-	-	-	-	-	-	-	-	-

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other


Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION						TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.21	Ω	Operating times of associated RCD (if any)	At I _{Δn}	N/A	ms	Earth fault loop impedance	1002396101141486	RCD	1002396101141486	
Ipf	1.16	kA		At 5I _{Δn} (if applicable)	N/A	ms	Insulation resistance	1002396101141486	Multi-function	N/A	
Confirmation of Supply polarity	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	1002396101141486	Other	N/A	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance Ω	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Earth/Neutral			Operating times		Test button operation
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	R ₁ + R ₂	R ₂	MΩ	MΩ	MΩ	MΩ			At I _{Δn}	At 5I _{Δn}	
	ms	ms												
1/TP	N/A	N/A	N/A	0.49	N/A	>500	>500	>500	>500	✓	0.24	N/A	N/A	N/A
2/L1	0.61	0.61	0.93	0.21	N/A	N/A	>500	>500	>500	✓	0.45	28.7	18.1	✓
2/L2	N/A	N/A	N/A	0.28	N/A	N/A	>500	>500	>500	✓	0.44	28.6	18.8	✓
2/L3	N/A	N/A	N/A	0.38	N/A	N/A	>500	>500	>500	✓	0.55	18.6	18.8	✓
3/L1	N/A	N/A	N/A	0.35	N/A	N/A	>500	>500	>500	✓	0.54	28.8	28.7	✓
3/L2	N/A	N/A	N/A	0.53	N/A	N/A	>500	>500	>500	✓	0.62	28.7	18.7	✓
3/L3	N/A	N/A	N/A	0.10	N/A	N/A	>500	>500	>500	✓	0.41	38.7	19.0	✓
4/L1	N/A	N/A	N/A	0.10	N/A	N/A	>500	>500	>500	✓	0.32	18.1	18.9	✓
4/L2	N/A	N/A	N/A	0.11	N/A	N/A	>500	>500	>500	✓	0.32	18.3	18.8	✓
4/L3	N/A	N/A	N/A	0.16	N/A	N/A	>500	>500	>500	✓	0.40	28.9	18.9	✓
5/L1	N/A	N/A	N/A	0.18	N/A	N/A	>500	>500	>500	✓	0.39	28.6	18.8	✓
5/L2	N/A	N/A	N/A	0.03	N/A	N/A	>500	>500	>500	✓	0.24	28.8	18.7	✓
5/L3	N/A	N/A	N/A	0.23	N/A	N/A	>500	>500	>500	✓	0.48	28.9	18.9	✓
6/L1	N/A	N/A	N/A	0.33	N/A	N/A	>500	>500	>500	✓	1.16	18.4	18.7	✓
6/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-
8/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
9/L2	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Tested By

Signature		Position	ELECTRICIAN
Name	RICHARD HUMPHREY	Date of testing	25/04/2018

Board Details	
TO BE COMPLETED IN EVERY CASE	ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION
Location of distribution board GROUND FLOOR COMMUNAL CUPBOARD	Supply to distribution board is from SubMains(DBB (MID), 2/TP)
Distribution board designation DB B LANDLORDS	No of phases 3 Nominal Voltage 400 V
Overcurrent protective device for the distribution circuit Type BS(EN) 60947-2 MCCB Rating 60 A	
Associated RCD (if any) BS(EN) N/A	
RCD No of poles N/A	
RCD rating, I Δ n N/A mA	

Circuit Details

Circuit number and line	Circuit designation	Type of wiring	Reference method	No of points served	Circuit conductors csa		Max. permitted disconnection time s	Overcurrent protective device				RCD	Max. permitted Zs Ω	
					Live mm ²	cpc mm ²		BS(EN)	Type	Rating A	Short circuit capacity kA	Op. current I Δ n		Max. permitted Zs Ω
9/L3	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
10/L1	SPARE	-	-	-	-	-	-	-	-	-	-	-	-	
10/L2	GROUND FLOOR LOBBY LIGHTS	A	E	9	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
10/L3	1ST FLOOR LOBBY LIGHTS	A	E	4	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
11/L1	2ND FLOOR LOBBY LIGHTS	A	E	3	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
11/L2	GROUND WC LIGHTS	A	E	4	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
11/L3	1ST WC LIGHTS	A	E	4	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
12/L1	2ND WC LIGHTS	A	E	4	1.5	1	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
12/L2	EXTERNAL LIGHTS	A	E	3	1.5	1.5	0.4	61009 RCD/RCBO	C	6	10	30	3.64	
12/L3	CONTROL CIRCUIT	A	E	2	1.5	1.5	0.4	61009 RCD/RCBO	C	6	10	30	3.64	

Wiring Code

A	B	C	D	E	F	G	H	O
Thermoplastic insulated/ sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic/ SWA cables	Thermosetting/ SWA cables	Mineral-insulated cables	Other


Board Tests

ONLY TO BE COMPLETED IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION						TEST INSTRUMENTS (SERIAL NUMBERS) USED					
Zs	0.21	Ω	Operating times of associated RCD (if any)	At I Δ _n	N/A	ms	Earth fault loop impedance	1002396101141486	RCD	1002396101141486	
Ipf	1.16	kA		At 5I Δ _n (if applicable)	N/A	ms	Insulation resistance	1002396101141486	Multi-function	N/A	
Confirmation of Supply polarity	<input checked="" type="checkbox"/>		Phase sequence confirmed (where appropriate)	<input checked="" type="checkbox"/>			Continuity	1002396101141486	Other	N/A	

Circuit Tests

Circuit number and line	Circuit impedances Ω					Insulation resistance				Polarity	Maximum measured earth fault loop impedance Ω	RCD		
	Ring final circuits only (measured end to end)			All circuits (At least one column to be completed)		Line/Line	Line/Neutral	Line/Earth	Earth/Neutral			Operating times		Test button operation
	r ₁ (Line)	r _n (Neutral)	r ₂ (cpc)	R ₁ + R ₂	R ₂	MΩ	MΩ	MΩ	MΩ			At I Δ _n	At 5I Δ _n	
	ms	ms												
9/L3	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L1	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10/L2	N/A	N/A	N/A	0.99	N/A	N/A	>500	>500	>500	✓	1.12	28.8	18.7	✓
10/L3	N/A	N/A	N/A	0.92	N/A	N/A	>500	>500	>500	✓	0.87	28.8	18.8	✓
11/L1	N/A	N/A	N/A	1.42	N/A	N/A	>500	>500	>500	✓	0.98	28.7	18.9	✓
11/L2	N/A	N/A	N/A	0.57	N/A	N/A	>500	>500	>500	✓	0.82	28.4	18.5	✓
11/L3	N/A	N/A	N/A	0.86	N/A	N/A	>500	>500	>500	✓	1.23	28.5	18.5	✓
12/L1	N/A	N/A	N/A	0.82	N/A	N/A	>500	>500	>500	✓	1.03	28.4	18.4	✓
12/L2	N/A	N/A	N/A	0.83	N/A	N/A	>500	>500	>500	✓	0.96	28.7	18.7	✓
12/L3	N/A	N/A	N/A	0.78	N/A	N/A	>500	>500	>500	✓	0.87	28.4	18.5	✓

Tested By

Signature		Position	ELECTRICIAN
Name	RICHARD HUMPHREY	Date of testing	25/04/2018

ELECTRICAL INSTALLATION CERTIFICATE GUIDANCE NOTES FOR RECIPIENTS

This safety certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected and tested in accordance with British Standard 7671:2008 (as amended) (The IET Wiring Regulations).

You should have received an 'original' Certificate and the contractor should have retained a duplicate Certificate. If you were the person ordering the work, but not the owner of the installation, you should pass this Certificate, or a full copy of it including the schedules, immediately to the owner.

The "original" Certificate should be retained in a safe place and be shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of British Standard 7671 at the time the Certificate was issued. The Construction (Design and Management) Regulations require that, for a project covered by those Regulations, a copy of this Certificate together with schedules, is included in the project health and safety documentation.

For safety reasons, the electrical installation will need to be inspected at appropriate intervals by a skilled person or persons competent in such work. The maximum time interval recommended before the next inspection is stated on page 2 under "Next Inspection".

This Certificate is intended to be issued only for a new electrical installation or for new work associated with an alteration or addition to an existing installation. It should not have been issued for the inspection of an existing electrical installation. An "Electrical Installation Condition Report" should be issued for such an inspection.

The certificate is only valid if accompanied by the Schedule of Inspections and the Schedule(s) of Test Results.

These notes are based on those seen in Appendix 6 BS 7671:2008 (as amended)